

Facility Construction Project Photos – November 2022

#2014 PS 2002 FORCEMAIN REPLACEMENT (SELF-PERFORMED) (IN PROGRESS)



1. Antoine Armstrong (SPMD Crew member) and Michael Herrington (Construction Crew Leader) used the vibrating plate compactor and robotic mini trench roller in preparation for compaction testing.
2. Construction Crew Members are working efficiently to compact the roadway backfill & base material to meet Glynn County requirements as measured by In-house Staff.
3. JWSC Construction crew has installed nearly 300 linear feet of 12-inch sanitary sewer from the intersection of Arnold Road and Demere Road – temporary cold asphalt is placed to allow local traffic and will be replaced when final asphalt paving is scheduled towards the end of the project.