

Facility Construction Project Photos – December 2023



1. Vallencourt crewmembers are locating utility gas lines via hydro excavation before boring the residential water line services for 2270 and 2264 Old Jesup Road.
2. Vallencourt crew members are installing a 12-inch water main along the west side of Hautala Drive.
3. Drone overview of the Bailey Road– Watermain installation and final Pavement completed.
4. Bailey Road site restoration is underway, and final pavement marking is pending Glynn County’s final roadway approval.
5. HDD construction activities ongoing at Perry Lane Road for the Golden Isles Parkway Crossing – contractor fusing 455 LF 24-inch casing.
6. HDD drilling rig setup on the Millennium Blvd side.
7. HDD drilling exit pit on the Perry Lane side.