

Facility Construction Project Photos – November 2023

#2016 ARCO AREA WATER AND SEWER EXTENSION (49% - DECEMBER 2023)



1. UWS Crew Members are working on an 8-inch waterline installation near the intersection of Seventh and Norwich Street.
2. Top view of the construction activities of the 8-inch waterline installation of the 8-inch by 8-inch tee with an 8-inch gate valve in preparation for the proposed 8-inch WL along Norwich Street.
3. UWS Crew Members are performing roadway stabilization and dust control along 9th Street – Phase 1 final roadway paving pending Glynn County’s review of the roadway compaction result.
4. Two waterline tie-ins are scheduled for 11/16/2023 at Cochran Ave/Townsend Street and 7th Street/Norwich Street.