

## Facility Construction Project Photos – October 2023

#2215B HWY 341 CRISPEN (IN PROGRESS-TBD)



1. A failed 18-inch sewer pipe was removed from the project site.
2. A westbound view of the 3-inch steel trench box was placed to ensure the shoring requirements were met during construction activities.
3. View from the inside of the trench box – the Contractor has replaced approximately 8 feet of the failed sewer pipe, and cure-in-place pipe lining material is pending final delivery from the manufacturer. An existing 24-inch storm pipe was removed and replaced with a temporary 18-inch pipe to allow the trench box to be installed without further excavating into additional travel lanes.