

Facility Construction Project Photos – May 2022

#2001 PS4105 BASIN EXPANSION/FORCE MAIN REROUTE & 4036 CIPP* (68% - MAY 2022)



1. Bypass Pump#1 staged at SSMH#40360090 along Glyndale Drive/CSX utility easement.
2. Bypass Pump#2 staged at SSMH#40360080 along Glyndale Drive/CSX utility easement.
3. Bypass Pump#3 staged at SSMH#40360060 along Glyndale Drive/CSX utility easement.
4. 12-inch bypassing water crossing from utility easement to PS4036 on B&W Grade Road.
5. 12-inch bypassing staged at the rear of PS4036 on B&W Grade Road.
6. 12-inch bypassing discharging into PS4036 wetwell.