

Facility Construction Project Photos – January 2024



1. TB Landmark (Subcontractor) is preparing a 16-inch reamer pullback at 2185 Old Jesup Road.
2. Various fluted reamers with rotary teeth to be used to create an aggressive cutting action, ideal for rugged ground conditions ranging from hard pan and soft rock to cobble.
3. Vallencourt crew members are preparing for a 12-inch WM connection at Cate Rod & Hautala Drive.
4. Newly installed 10-inch WM w/24-inch casing under Golden Isles Parkway awaiting final tie-ins.
5. BJ Mendez (VCC Superintendent) and James Ambers (VCC Utility Foreman) perform QA/QC inspection of the Bailey Road Fire Hydrant installation and level.