

Facility Construction Project Photos – March 2025

#2406 BASIN 4002 CIPP (IN PROGRESS - TBD)



Facility Construction Project Photos – March 2025



Facility Construction Project Photos – March 2025



1. Drone view of the City of Brunswick residents observing a 10-inch CIPP liner installation at the I and Wolfe Street intersection. The boys were amazed at the process and said they wanted to work in construction when they grew up.
2. Drone overview of the 10-inch CIPP liner installation on I Street between Norwich Street Alleyway and Wolfe Street. The sewer line installation was approximately 183 LF.
3. Bio-Nomic Operators prepare for PreCCTV and cleaning activities at manhole #400220100 next to 1409 Mansfield Street.
4. Kevin Eiler (Bio-Nomic CCTV Operator) performs PreCCTV cleaning using a robotic 4-inch blade cutter to remove tuberculation building within the 8-inch sewer pipe near 1304 MLK JR BLVD.
5. Leroy Hooey (Bio-Nomic Site Superintendent) showcases an 8-inch CIPP liner and explains the CIPP process to Maria DeJesus (JWSC Customer Service Representative) near 1406 Amherst Street.