

## Facility Construction Project Photos – April 2025

#2102 CANAL ROAD WATER PRODUCTION FACILITY (79% - JUNE 2025)





**Facility Construction Project Photos – April 2025**





## **Facility Construction Project Photos – April 2025**



1. The construction team is attending “preliminary soft start” inspection activities.
2. View of the high-service pumps room – the team discussing remaining piping activities.
3. View of the 250,000-gallon prestressed concrete ground storage tank equipped with a cascading tray natural draft aerator.
4. Northbound view of the ongoing construction activities – electrical panels testing underway.
5. The construction team is inspecting the well motor and piping assembly.
6. RY Crewmembers showcasing newly installed RPZ backflow prevention assembly.