

Facility Construction Project Photos – July 2022

2106 DUNBAR CREEK WPCF REHAB (IN PROGRESS-TBD)



1. North drone overview of the ongoing construction activities at the Dunbar Aeration Basin #2.
2. Ongoing blasting on all exposed walkways and exterior walls.
3. Weld plates are added to sections where corrosion has reduced effective wall thickness.
4. Existing air piping to be blasted and coated.
5. Existing influent piping to be blasted and coated.