

## **Facility Construction Project Photos – November 2022**

**2106 DUNBAR CREEK WPCF REHAB (IN PROGRESS-TBD)**



1. **Aeration Basin #2 pending delivery of submerged diffusers to be delivered from the manufacturer. The diffusers releases air into the wastewater to keep the microorganisms suspended and provides the oxygen, so they do not settle out for enhanced biological growth.**
2. **Existing UV Channel & disk filter structure is to be demolished. Staff proposes an 80-foot diameter Clarifier to be constructed to match the existing two clarifiers' onsite – pending the realignment of the access roadway along the existing holding pond.**