

Facility Construction Project Photos – October 2023

#2106 DUNBAR CREEK WPCF REHAB (IN PROGRESS-TBD)



1. Post-Aeration Basin Construction activities with electrical and mechanical installation underway. AquaDisk Cloth Media Filter control panels have been installed, and wiring installation is ongoing.
2. Newly installed Gorman-Rupp Pumps will be used as backwash/solid pumps to provide suction to the solids collection manifold to waste settled solids from the cloth media filter system.
3. The newly positioned pressure booster expansion tank, pumps, and control panels await final wiring and installation.