

Facility Construction Project Photos – August 2024



1. Drone view of the ongoing construction activities at the Dunbar Creek Treatment Plan.
2. Drone view of the new clarifier used at additional water storage during Tropical Storm Debby.
3. Drone view of the ongoing construction activities for the new splitter box.
4. A new 12-HP RAS pump and piping have been installed for the RAS building. We are awaiting the final electrical connection and SCADA programming.
5. BRW Crewmembers are preparing for a 24-inch isolation valve installation at Aeration Basin#2.
6. Perimeter fiber ¾-inch HDD installation is underway on the north side of the Dunbar Creek Plant.