

Facility Construction Project Photos – December 2024



1. View of the ongoing construction activities at PS4044 – 5' x 5' flow meter vault placement underway.
2. View inside the 10-foot Dia wetwell – two 8-inch riser pipes & pump flange discharge bases installed.
3. View of the ongoing construction activities with the sewer hatch opening tops set.
4. View of the temporary sewer bypassing system running smoothly with no issues to report.